

**VILLAGE OF CARPENTERSVILLE
ENGINEERING DEPARTMENT
CAPITAL IMPROVEMENT PROJECTS**

Please Contact Ed Szydowski, Capital Projects Manager, for additional information regarding the projects below at:
847-551-3480 Ex. 263 or email eszydowski@vil.carpentersville.il.us

September-09

2008 Construction Projects								
Project and Limits	Description	Estimated Start Date	Estimated Completion Date	% of Design Complete	% of Construction Complete	Construction Estimate	Current Status	Detours
2008 MFT Resurfacing Program	Mill and resurfacing with minor concrete sidewalk repairs to various village streets to be determined shortly. These improvements will eliminate deteriorated pavement, repair base course, remove trip hazards on sidewalk and include the installation of ADA compliant accessibility at intersections.	Spring 2008	Summer 2008	100%	100%	\$225,000	Project Completed	
2008 MFT Sidewalk Program	Removal and replacement of select concrete sidewalk at various locations of residential streets located from south of Helm Rd., north of Hazard Rd. and east of Rte 25. These improvements eliminate deteriorated walk and trip hazards and include the installation of ADA compliant accessibility at intersections.	Spring 2008	Summer 2008	100%	100%	\$200,00	Project Completed	
Annual Pavement Rejuvenation Program	Placement of a agent to various streets within the Kimball Farm Subdivision. This agent penetrates the existing asphalt pavement and replaces oils dried out by the sun, making it water resistant and prolonging it's usefulness.	Summer 2008	Summer 2008	100%	100%	\$60,000	Project Completed	

**VILLAGE OF CARPENTERSVILLE
ENGINEERING DEPARTMENT
CAPITAL IMPROVEMENT PROJECTS**

Please Contact Ed Szydowski, Capital Projects Manager, for additional information regarding the projects below at:
847-551-3480 Ex. 263 or email eszydowski@vil.carpentersville.il.us

September-09

2008 Construction Projects								
Project and Limits	Description	Estimated Start Date	Estimated Completion Date	% of Design Complete	% of Construction Complete	Construction Estimate	Current Status	Detours
Golfview Highland Unit 8 area (Ravine Ln, Ravine Dr, Northlake, Center, Bunker, Valley, and Plainview)	Total reconstruction of existing rural type roadway to include new pavement, curb and gutter and storm sewer	Fall 2008	Summer 2009	100%	97%	\$4.2M	Contractor completing final punch list work. Minor water main work remains north of Besinger Dr. once utility easements are in place.	
2008 Resurface and Utility Replacement Program (Cardinal, Robin, Thrush, Wren and Sparrow)	Replacement of select utilities, roadway, curb and gutter and sidewalk.	Fall 2008	Summer 2009	100%	99%	\$3.5M	Contacting completing final punch list work.	
Current Design Phase Projects								
Project	Description	% of Design Complete			Current Status			
Hazard / Monroe / Golfview Utility and Roadway Reconstruction Project	Phase I engineering complete. SEC has started the PH II design for the total reconstruction of existing roadway and/or resurface with new water main, sanitary sewer lining, and new drainage & storm sewer with intersection improvements at Golfview and Rte 68.	10%			The Village has now contracted with SEC Group to complete the Phase II engineering.			
IL. Rte 31 @ Huntley Rd. Intersection Reconstruction Project	Phase I engineering for the total reconstruction of existing intersection with new traffic signals, street lighting and sidewalk.	85%			The Village has contracted with SEC Group to complete the Phase I engineering. This work is ongoing.			
Maple Ave Roadway Reconstruction Project (LW Besinger to Washington)	Phase I engineering for the total reconstruction of existing roadway new water main, sanitary sewer lining, new drainage & storm sewer, multi-use path and street lighting.	95%			The Village has contracted with Hampton Lenzini and Renwick to revise and complete the Phase I engineering. State approval of this design is anticipated soon.			

**VILLAGE OF CARPENTERSVILLE
ENGINEERING DEPARTMENT
CAPITAL IMPROVEMENT PROJECTS**

Please Contact Ed Szydowski, Capital Projects Manager, for additional information regarding the projects below at:
847-551-3480 Ex. 263 or email eszydowski@vil.carpentersville.il.us

September-09

Current Design Phase Projects								
Project	Description	% of Design Complete		Current Status				
2010 Resurface and Utility Replacement Program (Hickory Dr., Hickory Ct., Ash; north of Robin, Fir; west of Hickory, and Redwood)	Design engineering for the total reconstruction of existing roadway, sidewalk, new water main, sanitary sewer lining, lighting, and new drainage & storm sewer.	25%		The Village has contracted with Pavia Marting and Company to complete the Phase II engineering. This work is ongoing.				
2009 Construction Projects								
Project and Limits	Description	Estimated Start Date	Estimated Completion Date	% of Design Complete	% of Construction Complete	Construction Estimate	Current Status	Detours
Miller Road Reconstruction (Huntley Road to Dunroven Lakes Road)	Total reconstruction of existing rural type roadway to include new pavement, curb and gutter, storm sewer and lighting.	July-09	Fall 2009	100%	70%	\$1.4M	Curran Contracting has started work. Miller Road is now re-open to traffic. Construction is still on-going. Remaining work consists of traffic signals, sidewalk, landscape restoration and surface.	Roadway is now open. Day to day lane closures may be needed.
2009 Resurface and Utility Replacement Program (Austin, Houston, Berkley, Salem)	Replacement of select utilities, roadway, curb and gutter and sidewalk.	Spring 2009	Fall 2009	100%	55%	\$4.3M	DiPalolo Company Construction has completed most of the improvements on Austin and Salem. Work is ongoing. The new storm sewer and outlet has been installed to improve the drainage and reduce flooding.	Roadways are anticipated to be closed and a posted detour will be in place notifying motorists

**VILLAGE OF CARPENTERSVILLE
ENGINEERING DEPARTMENT
CAPITAL IMPROVEMENT PROJECTS**

Please Contact Ed Szydowski, Capital Projects Manager, for additional information regarding the projects below at:
847-551-3480 Ex. 263 or email eszydowski@vil.carpentersville.il.us

September-09

2009 Construction Projects								
Project and Limits	Description	Estimated Start Date	Estimated Completion Date	% of Design Complete	% of Construction Complete	Construction Estimate	Current Status	Detours
Helm Road Improvement Project (Illinois Rte 25 to Village Limits)	Roadway resurfacing with minor intersection improvements at Rte 25, select sidewalk and curb replacement and pavement markings.	Summer 2009	Fall 2009	100%	0%	\$360,000	Village plans to advertise for bid in early September 2009	Roadways are anticipated to be open with a moving lane closure in place as needed.
2009 Washington Street LAPP Project	Total reconstruction of existing rural type roadway to include new pavement, curb and gutter, storm sewer and lighting.	Summer 2009	Fall 2009	100%	0%	\$166,000	The IDOT has approved this project designed in-house by the Village. The Village will be meeting with the contractor (Arrow Road) and the IDOT in mid September to discuss a start date. This project should take 3 weeks.	Roadways are anticipated to be closed and a posted detour will be in place notifying motorists
2009 MFT Resurfacing Project	Mill and resurfacing with minor concrete sidewalk repairs to various village streets (Birch St. and Birch Ct., Walnut St., Fir St. and Golfview Ct. These improvements will eliminate deteriorated pavement, repair base course, remove trip hazards on sidewalk and include the installation of ADA compliant accessibility at intersections.	Summer 2009	Fall 2009	100%	0%	\$250,000	This project is tentatively awarded to JG Demo, Inc. and is going to the Sept. 1 Village Board Meeting for their consideration for approval.	Roadways are anticipated to be open with a moving lane closure in place as needed.

**VILLAGE OF CARPENTERSVILLE
ENGINEERING DEPARTMENT
CAPITAL IMPROVEMENT PROJECTS**

Please Contact Ed Szydowski, Capital Projects Manager, for additional information regarding the projects below at:
847-551-3480 Ex. 263 or email eszydowski@vil.carpentersville.il.us

September-09

2009 Construction Projects								
Project and Limits	Description	Estimated Start Date	Estimated Completion Date	% of Design Complete	% of Construction Complete	Construction Estimate	Current Status	Detours
2009 MFT Sidewalk Project	Inspection and replacement of select failing concrete sidewalk that poses a hazard to pedestrian and handicapped traffic. (Area is north of Lake Marian, south of Kings and west of Rte 25)	Summer 2009	Fall 2009	100%	0%	\$70,000	This project is tentatively awarded to Arrow Road Co. and is going to the Sept. 1 Village Board Meeting for their consideration for approval.	Roadways are anticipated to be open with a moving lane closure in place as needed.
Annual Pavement Rejuvenation Program	Replacement of select utilities, roadway, curb and gutter and sidewalk.	Spring 2009	Fall 2009	90%	0%		Staff is completing the contract documents	Roadways are anticipated to be open with a moving lane closure in place as needed.